

**ISCJ Expansion Project**  
**Progress and Projected Milestone Updates**

4/15/10

<b>Site Work</b>	<b>Anticipated Due Date</b>
■ Construction entry road with tracking pad and install construction trailer	Completed
■ Fence off mosque and school areas with chain link fence	Completed
■ Erect storm water silt management fencing	Completed
■ Clear cut trees, pull stumps, and remove all from site	Completed
■ 90 % Rough grading of pad for school site (Less 29 Richards Road area)	Completed
■ At Phases 1 & 2 remove top soil and stockpile phases	Completed
■ Rough grade new east entry road	Completed
■ Excavate and remove soils from site and complete retention basin #1	Completed
■ Secure South Brunswick Health and Bldg. Dept approvals and demolish two houses in footprint of school and retention basin	Completed
■ Complete remaining pad area for new school after demo of house	Completed
■ Install temporary parking area paved with stone	Completed
■ Install curbs and new east roadway with asphalt base only	May 2010
■ Route 522 (Promenade Blvd.) Entry Road/ Phase 3	Completed
■ Secure permits and construct contractor engineered retaining walls in phase 1, 2 and 3.	Completed
■ Complete Basin and Wall #1	May 2010
■ Phase # 5 - New Utilities, Extension of Route 1 Entry	Dec. 2010
■ Phase # 8 - Completion of Work around School Mod. Unit # 3	Dec. 2010
■ Phase # 4 - Detention Base # 2, Wall #2 & Additional Parking	Dec. 2011
■ Phase # 9 – Upgrade Existing Parking, new lighting, landscaping	Dec. 2011
■ Garage Structure	TBD
<b>New School</b>	<b>Anticipated Due Date</b>
■ Architect completes construction documents	Completed
■ Steel bids due	Completed
■ 3rd round of foundation bids due	Completed
■ Award foundations contract	Completed
■ Award structural steel	Completed
■ Foundation shop drawing submittal and approval	May 2010
■ Steel Shop drawing submittal & approval	May 2010
■ Bid and award general construction	Aug. 2010
■ Complete foundations	July 2010
■ Complete steel erection	Sep. 2010
■ Commence general construction	TBD